

AMPERE DEVELOPMENT

Power Testing & Load Bank Solutions

Jobsite Readiness Checklist

Before We Deliver — Confirm These Items So Test Day Runs Clean

Use this the week of your rental. Incomplete site prep is the #1 cause of delayed starts, extra truck time, and reschedules. Check every box that applies, note gaps, and send updates to your Ampere contact before the truck rolls.

1. Pad, Access & Handling

- Level, load-bearing pad or surface confirmed for unit weight (ask us for shipping weight)
- Clear approach path for truck / trailer (width, height, turning radius)
- Forklift, telehandler, or crane available if required for offload / placement
- Equipment operator on site or scheduled for delivery window
- Exclusion zone planned around unit (intake, exhaust, and personnel)

2. Electrical Match

- Voltage confirmed on nameplate and matches ordered load bank (208 / 480 / MV / DC, etc.)
- Frequency and phase confirmed (50/60 Hz, 1Ø or 3Ø)
- Required kW / kVA and power factor match the rental order
- Connection point identified and accessible (switchgear, ATS, bus, generator lugs)

3. Cables & Connectors

- Cable distance measured (load bank placement → connection point)
- Cam-lok / bus bar / other connector type confirmed on both ends
- Ampacity and cable set size adequate for full test current
- Extra length or parallel sets requested if run is long or current is high

4. Weather, Site Rules & Permits

- Outdoor placement: weather plan (rain, wind, heat) and temporary cover if needed
- Indoor placement: exhaust path and HVAC capacity confirmed for heat rejection
- Site permits, security clearance, escort, or after-hours access arranged
- Noise / neighbor / HOA or campus restrictions noted

5. People & Operation

- Who operates the load bank? (your tech / our tech / joint)
- Who operates the generator / UPS / transfer gear under test?
- On-site contact name and cell phone for delivery day: _____
- Safety briefing / LOTO / hot-work rules communicated to all parties
- Test sequence and hold times agreed (e.g. 25/50/75/100% steps)

Quick Reference — What Usually Blocks Delivery

Issue	Typical Fix
No forklift / crane on site	Schedule equipment before truck arrival or request different form factor
Wrong voltage or connectors	Reconfirm nameplate vs. order; swap cable set if available
Cable run longer than planned	Request longer leads or move bank closer before arrival
No clear exhaust path	Reposition unit or add temporary ducting / barriers
No authorized operator	Confirm who runs the bank and the unit under test before start
Access / permit delay	Clear security and gate times the day before delivery

Questions or changes before delivery?

Call or text your Ampere contact with this checklist marked up. We will adjust the package or schedule before the truck leaves.

888-345-LOAD · ampere.dev · sales@ampere.dev